

VISUAL EXAMINATION REPORT

Manufacturer : Verwater Tankbouw

Report number : VT36520240926006

Welder : J.S. Stanislaw (VI478)

Testing body : Verwater Tankbouw

Tested object	Testpiece or production weld	Type of joint	See Result Description
Material	Steel	Material Thickness	See Result Description
Execution Standard	ISO 17637	Welding process	See Result Description
Acceptance Criteria	ISO 5817, level B	Extend of testing	100%

Result	Acceptable
Test devices used	Flashlight and Universal weld cam gauge
Result description	A visual inspection was performed on the following: Fillet and Butt weld(s) produced by J.S. Stanislaw (VI478) within the range of qualification of certificate A0052719-282 with designation 138-D/136 T/P BW/FW FM1 M/P s18,27(6/12,27) D168,3 H-L045/PB ss,nb/ss,mb/sl. During the inspection, no relevant indications were detected. Inspection is performed on weld(s) produced after the last date of confirmation.

Name of tester and date

J. Faasse

IWC-S / VT-w2



26-09-2024