

## VISUAL EXAMINATION REPORT

**Manufacturer :** Verwater Tankbouw

**Report number :** VT36520250610033

**Welder :** J.S. Stanislav (VI478)

**Testing body :** Verwater Tankbouw


<b>Tested object</b>	Testpiece or production weld	<b>Type of joint</b>	See Result Description
<b>Material</b>	Metallic material	<b>Material Thickness</b>	See Result Description
<b>Execution Standard</b>	ISO 17637	<b>Welding process</b>	See Result Description
<b>Acceptance Criteria</b>	Steels: ISO 5817, level B Aluminum: ISO 10042 level B	<b>Extend of testing</b>	100%

<b>Result</b>	Acceptable
<b>Test devices used</b>	Flashlight and Universal weld cam gauge
<b>Result description</b>	A visual inspection was performed on the following: Buttweld(s) produced by J.S. Stanislav (VI478) within the range of qualification of certificate LK23073EN-VI478-02 rev.0 with designation 138-D/138-S P BW FM1 M s15 PC ss,mb (Mechanized). During the inspection, no relevant indications were detected. Inspection is performed on weld(s) produced after the last date of confirmation.

**Name of tester and date**

J. Faasse

IWC-S / VT-w2



10-06-2025